

**2541J[R] - Inner Sunset Streetscape Improvements and Muni Forward  
Tentative Weekly Schedule**

**Updated as of 1/8/2018 3:15 PM  
Note: Based on Contractor's  
Current 3-Week Look-a-head Schedule.  
Subject to Change.**

# January 2018

January 2018							February 2018						
Mo	Tu	We	Th	Fr	Sa	Su	Mo	Tu	We	Th	Fr	Sa	Su
1	2	3	4	5	6	7	5	6	7	1	2	3	4
8	9	10	11	12	13	14	12	13	14	15	16	17	18
15	16	17	18	19	20	21	19	20	21	22	23	24	25
22	23	24	25	26	27	28	26	27	28				
29	30	31											

MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY	SUNDAY
Jan 1, 18 New Years Holiday	2	3	4	5	6	7
	Install 12" Sewer (17th to 18th Ave) Install 12" Water (2nd to 3rd) Install 20" AWSS (18th to 19th Ave) Install 8" Water (5th to 6th)					
8 RAIN DAY #1 - NO WORK	9	10	11	12	13	14
	Install 12" Sewer (17th to 18th Ave) Install 12" Water (2nd to 3rd) Install 20" AWSS (18th to 19th Ave) Install 8" Water (3rd to 4th)					
15	16	17	18	19	20	21
Install 12" Water (2nd to 3rd) Install 8" Water (3rd to 4th)	Hydrostatic Test of 12" & 8" Water (2nd to 4th)	Install 12" Sewer (17th to 18th Ave) Install 20" AWSS (18th to 19th Ave)	Excavate for Water Connection and Kill Holes (2nd to 4th)	SFWD to Measure Conn. Holes (2nd to 4th) - Tentative		
22	23	24	25	26	27	28
29	30	31	Feb 1	2	3	4