

**2541J[R] - Inner Sunset Streetscape Improvements and Muni Forward
Tentative Weekly Schedule**

**Updated as of 11/1/2017 2:13 PM
Note: Based on Contractor's
Current 3-Week Look-a-head Schedule.
Subject to Change.**

October 2017 - December 2017

October 2017							November 2017						
Mo	Tu	We	Th	Fr	Sa	Su	Mo	Tu	We	Th	Fr	Sa	Su
2	3	4	5	6	7	8	6	7	8	9	10	11	12
9	10	11	12	13	14	15	13	14	15	16	17	18	19
16	17	18	19	20	21	22	20	21	22	23	24	25	26
23	24	25	26	27	28	29	27	28	29	30			
30	31												

MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY	SUNDAY
Oct 23	24	25	26	27	28	29
		AWSS Pothole (15th to 19th Ave)				
		Install 12" Water (Arguello to 2nd)				
		Sewer Pothole for 12" (15th to 17th Ave)				
		Water Pothole 8" (3rd to 5th Ave); *Flush/Chlorinate 8" Water 8th to 9th on 10/25				
			Pothole 8" Water (3rd to 6th Ave)			
30	31	Nov 1	2	3	4	5
		Install 12" Sewer (17th to 18th Ave)				
		Install 12" Water (Arguello to 2nd)	Install 12" Water (2nd to 3rd Ave)			
Pothole 8" Water (5th to 6th Ave)		Install 20" AWSS (8th to 9th Ave)	Install 12" Water (3rd to 4th Ave)			
		Pothole for 3rd Ave Bore				
6	7	8	9	10	11	12
		Install 12" Sewer (17th to 18th Ave)				
		Install 12" Water (2nd to 3rd Ave)				
		Install 12" Water (3rd to 4th Ave)				
		Install 20" AWSS (8th to 9th Ave)				
13	14	15	16	17	18	19
		Install 12" Sewer (17th to 18th Ave)				
		Install 12" Water (2nd to 3rd Ave)				
		Install 12" Water (3rd to 4th Ave)				
		Install 20" AWSS (8th to 9th Ave)				
20	21	22	23	24	25	26
27	28	29	30	Dec 1	2	3