

**PUBLIC WORKS COMMISSION  
CITY AND COUNTY OF SAN FRANCISCO**

**RESOLUTION NO. 2023-0025**

WHEREAS, on August 30, 2018 the City awarded SJ Amoroso Construction a contract for the new construction of the San Francisco Fire Department Ambulance Deployment Facility (new Fire Station 49) in the amount of \$29,777,000 and stipulated the contract duration of 700 consecutive calendar days with a Notice to Proceed on October 22, 2018 ; and

WHEREAS, an original contingency duration amounted to 70 calendar days and a contingency reserve of 578 calendar days was approved; and

WHEREAS, an increase of 218 calendar days to the contract duration is requested due to unforeseen delays by PG&E and PUC in coordination of their work; and

WHEREAS, unforeseen delays due to COVID related material delivery delays and availability of subcontractors to perform work; and

WHEREAS, unforeseen delays due to client requested change orders due to increases in staff and changes in operations; and

WHEREAS, unforeseen delays by contractor addressing final punch list increased construction duration; now, therefore, be it

RESOLVED, The Commission hereby approves the increase to the construction contract duration by 218 consecutive calendar days to contract # 1000006282 with SJ Amoroso Construction for a total not to exceed 1,566 calendar days.

*I hereby certify that the foregoing resolution was adopted by the Public Works Commission at its meeting of April 7, 2023.*



Commission Affairs Manager  
Public Works Commission