Contract Award Proj./Prg.	Contract Award Amt.	Award Date	Engineer's Estimate	Variance (Award - Estimate)	Variance as %	Mods Approved by PWC or Director	Mod Date(s)	*Mods as % of Award*	Award + Mods as % of Estimate	Final Cost	Final Cost % of Award	Award Term	Mod Term	Term Mod % (+/-) of Award	Final Term	Final Term % of Award
Western Addition Area Traffic Signal Upgrades: Phase 1	**$6,100,000**	10/21/2022	$6,900,000	-$800,000	-12%	$ 90,000	12/20/2024	1%	90%			548	181	33%		
911 Call Center Renovation	**$3,395,000**	11/4/2022	$4,390,000	-$995,000	-23%	$ 339,500	12/15/2023	10%	85%			360	72	20%		
San Francisco City Hall Elevator Modernization	**$2,153,200**	12/2/2022	$1,200,000	$953,200	79%	$ 3,429,564	2/26/2026	159%	465%			610	782	128%		
Mission Branch Library Renovation	**$23,020,000**	12/2/2022	$16,131,108	$6,888,892	43%	$ 4,604,000	6/18/2026	20%	171%			790	427	54%		
San Francisco Fire Department Fire Stations 37 and 44 Generator Replacement	**$1,620,324**	12/16/2022	$1,731,869	-$111,545	-6%	$ 37,000	2/10/2025	2%	96%			450	190	42%		
Claremont, Juanita and Yerba Buena Pavement Renovation and Sewer Replacement	**$4,387,862**	1/6/2023	$4,733,666	-$345,804	-7%	$ -			93%			290		0%		
Castro Station Elevator Construction	**$11,540,000**	1/20/2023	$12,000,000	-$460,000	-4%	$ -	3/7/2025		96%			600	200	33%		
Various Locations Curb Ramps and Sub-Sidewalk Basements FY21-22	**$1,275,723**	2/3/2023	$1,100,000	$175,723	16%	$ -			116%			234		0%		
Various Locations Pavement Renovation No. 59 & Sewer Replacement	**$7,691,096**	3/1/2023	$7,908,244	-$217,148	-3%	$ -			97%			300		0%		
Minnesota Streetscape Improvements	**$2,089,297**	4/21/2023	$2,512,416	-$423,119	-17%	$ 417,589	6/26/2025	20%	100%			510	202	40%		
San Francisco Public Library Support Services – 190 9th Street Energy Efficiency HVAC Upgrades & Photovoltaic Panels	**$5,697,259**	4/21/2023	$5,402,850	$294,409	5%	$ 46,000	12/20/2024	1%	106%			455	57	13%		
Various Locations Pavement Renovation No. 58 & Sewer Replacement	**$8,713,761**	5/19/2023	$7,967,751	$746,010	9%	$ -			109%			560		0%		
Ingleside Police Station Replacement Construction Manager/General Contractor	**$67,443,820**	7/21/2023	$57,000,000	$10,443,820	18%	$ -			118%			1450		0%		
Various Locations Pavement Renovation No. 60 & Sewer Replacement (REBID)	**$11,142,642**	7/21/2023	$11,156,250	-$13,608	0%	$ -			100%			693		0%		

Contract Award Proj./Prg.	Contract Award Amt.	Award Date	Engineer's Estimate	Variance (Award - Estimate)	Variance as %	Mods Approved by PWC or Director	Mod Date(s)	*Mods as % of Award*	Award + Mods as % of Estimate	Final Cost	Final Cost % of Award	Award Term	Mod Term	Term Mod % (+/-) of Award	Final Term	Final Term % of Award
San Francisco Hall of Justice Elevator Modernization	**$3,277,638**	8/18/2023	$3,200,000	$77,638	2%	$ -	4/3/2025		102%			365	318	87%		
Various Locations Pavement Renovation No. 63 & Sewer Replacement	**$2,731,465**	9/1/2023	$2,785,082	-$53,617	-2%	$ 28,000	12/20/2024	1%	99%			210	82	39%		
San Francisco Rent Board Tenant Improvements	**$1,408,768**	9/15/2023	$2,010,832	-$602,064	-30%	$ 70,438	9/10/2024	5%	74%			229	94	41%		
Sunset Boulevard Pavement Renovation	**$7,182,186**	9/15/2023	$6,600,000	$582,186	9%	$ 718,219	9/10/2024	10%	120%			440	44	10%		
Various Locations Pavement Renovation No. 61 & Sewer Renovation	**$6,423,033**	9/15/2023	$6,400,000	$23,033	0%	$ -			100%			396		0%		
Traffic Signal Modifications No. 36	**$3,443,384**	10/6/2023	$3,600,000	-$156,616	-4%	$ -			96%			383		0%		
Folsom Streetscape Project – Federal Aid Project	**$34,979,748**	11/3/2023	$37,518,400	-$2,538,653	-7%	$ -			93%			950		0%		
San Francisco Municipal Transportation Agency Parking Enforcement Headquarters Construction (CM/GC)	**$34,853,942**	11/3/2023	$28,000,000	$6,853,942	24%	$ 21,646,058	7/23/2026	62%	202%			1216	611	50%		
Various Locations Pavement Renovation No. 64 and Sewer Replacement	**$7,980,775**	12/1/2023	$8,272,342	-$291,567	-4%	$ (994,040)	9/25/2025	-12%	84%			315		0%		
Various Locations Pavement Renovation No. 66 and Sewer Replacement	**$7,304,499**	12/1/2023	$8,520,032	-$1,215,533	-14%	$ -			86%			523		0%		
Hunters Point, Central Waterfront, and Potrero Hill Area Streets Pavement Renovation and Sewer Replacement	**$6,101,954**	1/22/2024	$7,330,000	-$1,228,047	-17%	$ -	5/1/2025		83%			390	90	23%		

Contract Award Proj./Prg.	Contract Award Amt.	Award Date	Engineer's Estimate	Variance (Award - Estimate)	Variance as %	Mods Approved by PWC or Director	Mod Date(s)	*Mods as % of Award*	Award + Mods as % of Estimate	Final Cost	Final Cost % of Award	Award Term	Mod Term	Term Mod % (+/-) of Award	Final Term	Final Term % of Award
Various Locations Pavement Renovation No. 67A, Sourcing Event	**$2,312,111**	1/22/2024	$2,854,549	-$542,438	-19%	$ -	5/5/2025		81%			270	328	121%		
Adult Immunization & Travel Clinic Relocation	**$1,835,810**	2/12/2024	$1,706,089	$129,721	8%	$ 22,000	7/10/2026	1%	109%			241	395	164%		
McAllister, 20th & 24th Streets Pavement Renovation and Sewer Replacement	**$5,057,980**	3/11/2024	$5,781,108	-$723,129	-13%	$ -			87%			420		0%		
Various Locations Pavement Renovation No. 68	**$5,503,370**	3/11/2024	$5,870,000	-$366,630	-6%	$ -	2/18/2026		94%			546	50	9%		
Davies Symphony Elevator Modernization Phase 2 (REBID)	**$1,415,595**	4/22/2024	$2,000,000	-$584,405	-29%	$ -			71%			610		0%		
Various Locations Pavement Renovation No. 75 and Sewer Replacement	**$2,984,226**	7/22/2024	$2,757,000	$227,226	8%	$ -			108%			300		0%		
PW 5 Fulton Transit Improvements	**$3,119,884**	7/22/2024	$2,700,000	$419,884	16%	$ -			116%			300		0%		
Powell Street Safety Project	**$3,010,386**	7/22/2024	$2,800,000	$210,386	8%	$ 555,709	10/8/2026	18%	127%			360		0%		
Market and Octavia Living Alleyways Phase 1A Project	**$1,678,776**	9/10/2024	$1,100,000	$578,776	53%	$ -	10/14/2026		153%			315	218	69%		
1 South Van Ness Avenue Elevator Modernization (REBID)	**$2,583,542**	9/10/2024	$2,000,000	$583,542	29%	$ -			129%			610		0%		
Various Locations Pavement Renovation No. 62 and Sewer Replacement	**$7,866,714**	9/10/2024	$7,949,497	-$82,783	-1%	$ 786,671	12/11/2025	10%	109%			425		0%		
Transit U Improvement Project	**$4,586,399**	10/17/2024	$3,400,000	$1,186,399	35%	$ -	7/10/2026		135%			500	360	72%		
13th Street Safety Improvement Project	**$8,976,980**	10/17/2024	$7,934,640	$1,042,340	13%	$ -			113%			650		0%		

Contract Award Proj./Prg.	Contract Award Amt.	Award Date	Engineer's Estimate	Variance (Award - Estimate)	Variance as %	Mods Approved by PWC or Director	Mod Date(s)	*Mods as % of Award*	Award + Mods as % of Estimate	Final Cost	Final Cost % of Award	Award Term	Mod Term	Term Mod % (+/-) of Award	Final Term	Final Term % of Award
Zuckerberg San Francisco General Hospital Building 5 Family Health Center Relocation Phase 1 5C 5E Demolition	**$6,986,810**	10/17/2024	$5,900,000	$1,086,810	18%	$ 2,794,725	2/26/2026		166%			630	603	96%		
Phase I – Streetscape Infrastructure - Transbay Block 3 Park and Streetscape Project	**$3,710,951**	10/28/2024	$4,909,360	-$1,198,409	-24%	$ -			76%			560		0%		
Various Locations Pavement Renovation No.67B, Sewer Replacement, and Overhead Contact System Local Isolation	**$7,674,681**	10/28/2024	$8,467,870	-$793,189	-9%	$ 1,534,936	6/12/2025	20%	109%			490	98	20%		
Various Locations Pavement Renovation No. 71A and Sewer Replacement	**$8,201,484**	10/28/2024	$7,600,000	$601,484	8%	$ -	10/14/2026		108%			613	140	23%		
Various Locations Pavement Renovation No. 74 and Sewer Replacement	**$5,625,933**	10/28/2024	$6,200,000	-$574,067	-9%	$ -			91%			500		0%		
8th Street, Clay Street, and Leavenworth Street Pavement Renovation and Sewer Replacement	**$7,328,586**	10/28/2024	$7,272,198	$56,388	1%	$ 1,465,717	4/9/2026	20%	121%			507	185	36%		
Various Locations Curb Ramps No. 17	**$1,232,774**	11/8/2024	$1,179,078	$53,696	5%	$ -	1/5/2026		105%			218	90	41%		
Various Locations Pavement Renovation No. 73 and Sewer Replacement	**$3,412,654**	11/25/2024	$3,521,558	-$108,904	-3%	$ -			97%			305		0%		
4th Street Bulbouts (Rebid)	**$1,412,275**	11/25/2024	$1,196,074	$216,201	18%	$ -	5/1/2026		118%			225	200	89%		
ZSFGH Inpatient Adoloescent Behavioral Health Services Early Demo	**$1,854,104**	1/9/2025	$2,750,000	-$895,896	-33%	$ -			67%			180		0%		
Sacramento Street and Sansome Street Improvements	**$1,079,232**	2/13/2025	$1,087,907	-$8,675	-1%	$ -	10/14/2026		99%			345	77	22%		
Minna Natoma Streetscape Project (Rebid)	**$6,946,382**	2/13/2025	$8,260,000	-$1,313,618	-16%	$ -			84%			600		0%		
Animal Care & Control Tenant Improvement	**$2,363,330**	3/13/2025	$2,410,000	-$46,670	-2%	$ -			98%			305		0%		

Contract Award Proj./Prg.	Contract Award Amt.	Award Date	Engineer's Estimate	Variance (Award - Estimate)	Variance as %	Mods Approved by PWC or Director	Mod Date(s)	*Mods as % of Award*	Award + Mods as % of Estimate	Final Cost	Final Cost % of Award	Award Term	Mod Term	Term Mod % (+/-) of Award	Final Term	Final Term % of Award
Beale Street Improvement Project Phase 1	**$1,841,495**	3/13/2025	$2,201,377	-$359,883	-16%	$ -			84%			315		0%		
Fire Division of Training CM/GC	**$134,989,000**	3/27/2025	$145,000,000	-$10,011,000	-7%	$ -			93%			1255		0%		
SFAC AAACC/MCCLA Seismic Improvement	**$35,026,344**	3/27/2025	$29,100,000	$5,926,344	20%	$ -			120%			790		0%		
Bill Graham Civic Center Auditorium Phase 2 Roofing	**$1,938,550**	4/10/2025	$1,835,394	$103,156	6%	$ -			106%			210		0%		
Youth Guidance Center Boiler Replacement Project	**$1,891,000**	4/10/2025	$1,400,000	$491,000	35%	$ 756,400	6/18/2026		189%			640	154	24%		
Southeast Health Center Phase 3 Renovation	**$6,838,680**	4/10/2025	$8,523,314	-$1,684,634	-20%	$ 1,367,736	9/4/2026	20%	96%			209	1110	531%		
Various Locations Pavement Renovation No. 69	**$6,718,865**	5/22/2025	$7,160,000	-$441,135	-6%	$ -			94%			786		0%		
Yard Fuel Station Replacement	**$7,583,300**	6/12/2025	$5,600,000	$1,983,300	35%	$ -			135%			400		0%		
Various Locations Pavement Renovation No. 79 and Sewer Replacement	**$3,070,476**	7/24/2025	$3,433,019	-$362,543	-11%	$ -			89%			300		0%		
War Memorial Opera House Roof Replacement	**$8,746,000**	7/24/2025	$8,000,000	$746,000	9%	$ -	10/14/2026		109%			370	52	14%		
Main Street Streetscape Ph. 1	**$9,202,562**	7/24/2025	$8,582,306	$620,256	7%	$ -			107%			680		0%		
Transbay Howard Streetscape Project	**$19,501,403**	7/24/2025	$22,400,000	-$2,898,597	-13%	$ -			87%			1190		0%		
Juvenile Probation Dept. Elevator Modernization and Restroom Renovation	**$1,249,234**	9/11/2025	$1,552,259	-$303,025	-20%	$ 249,846	7/23/2026	20%	97%			520		0%		
Various Locations Pavement Renovation No. 70	**$1,604,944**	9/25/2025	$1,774,608	-$169,664	-10%	$ -			90%			285		0%		
Various Locations Pavement Renovation No. 81	**$5,083,488**	9/25/2025	$6,596,853	-$1,513,365	-23%	$ -			77%			490		0%		
Various Locations Pavement Renovation No. 78 and Sewer Replacement	**$6,563,340**	11/13/2025	$7,830,000	-$1,266,660	-16%	$ -		$ -	84%			315		0%		
Various Locations Pavement Renovation No. 80 and Sewer Replacement	**$9,928,763**	11/13/2025	$10,700,000	-$771,237	-7%	$ -		$ -	93%			400		0%		

Contract Award Proj./Prg.	Contract Award Amt.	Award Date	Engineer's Estimate	Variance (Award - Estimate)	Variance as %	Mods Approved by PWC or Director	Mod Date(s)	*Mods as % of Award*	Award + Mods as % of Estimate	Final Cost	Final Cost % of Award	Award Term	Mod Term	Term Mod % (+/-) of Award	Final Term	Final Term % of Award
War Memorial Opera House Elevator Modernization	**$1,476,842**	12/11/2025	$2,200,000	-$723,158	-33%	$ 295,368	6/18/2026	$ 0	81%			540		0%		
Pier 80 M&O Roof Replacement	**$1,793,920**	1/8/2026	$2,157,398	-$363,478	-17%	$ -	9/4/2026	$ -	83%			180	45	25%		
Various Locations Pavement Renovation No. 85 and Sewer Replacement	**$4,189,980**	1/8/2026	$4,704,373	-$514,393	-11%	$ -		$ -	89%			300		0%		
ZSFGH Inpatient Adoloescent Behavioral Health Services Tenant Improvements	**$15,475,556**	1/8/2026	$16,000,000	-$524,444	-3%	$ -		$ -	97%			540		0%		
Various Locations Curb Ramp No. 18	**$1,380,133**	2/12/2026	$1,531,378	-$151,245	-10%	$ -		$ -	90%			270		0%		
Various Locations Pavement Renovation No. 77 and Sewer Replacement	**$3,849,586**	2/26/2026	$5,230,750	-$1,381,164	-26%	$ -		$ -	74%			365		0%		
ZSFG Building 5 Cargo Elevator Modernization	**$1,188,100**	2/26/2026	$1,300,000	-$111,900	-9%	$ -		$ -	91%			610		0%		
Powell Street Improvement CM/GC	**$34,153,810**	2/26/2026	$35,000,000	-$846,190	-2%	$ -	9/24/2026	$ -	98%			570	0	0%		
Chinatown Public Health Center Renovation	**$44,790,097**	3/12/2026	$43,000,000	$1,790,097	4%			$ -	104%			1090		0%		
Various Locations Pavement Renovation No. 90 and Sewer Replacement – Contract Award	**$5,896,845**	4/9/2026	$6,242,036	-$345,191	-6%			$ -	94%			450				
Main Library Roof Replacement – Contract Award	**$4,314,000**	4/9/2026	$4,150,000	$164,000	4%			$ -	104%			285				
Contract No. 35 Traffic Signal Upgrades – Contract Award	**$7,200,000**	4/30/2026	$9,178,776	-$1,978,776	-22%			$ -	78%			578				
Japantown Buchanan Mall/Osaka Way Pedestrian Plaza Renovation – Contract Award	**$5,530,553**	6/18/2026	$5,300,000	$230,553	4%			$ -	104%			480				
25 Van Ness Elevator Modernization – Construction Contract Award	**$1,902,041**	6/18/2026	$2,400,000	-$497,959	-21%			$ -	79%			510				

Contract Award Proj./Prg.	Contract Award Amt.	Award Date	Engineer's Estimate	Variance (Award - Estimate)	Variance as %	Mods Approved by PWC or Director	Mod Date(s)	*Mods as % of Award*	Award + Mods as % of Estimate	Final Cost	Final Cost % of Award	Award Term	Mod Term	Term Mod % (+/-) of Award	Final Term	Final Term % of Award
Various Locations Pavement Renovation No. 82 and Sewer Replacement Rebid - Contract Award	**$5,182,475**	7/23/2026	$5,667,712	-$485,237	-9%			$ -	91%			470				
Trash Can Sensor Monitoring System (Contract ID 1000038704) - Contract Award	**$929,900**	7/23/2026	$1,000,000	-$70,100	-7%			$ -	93%			1095				
Pier 96 Crane Demolition - Contract Award	**$4,500,000**	7/23/2026	$4,800,000	-$300,000	-6%			$ -	94%			270				
City Hall Facade Hazard Survey – Sole Source Contract Award	**$1,153,543**	7/23/2026						$ -				720				
Mission Bay Ferry Landing Phase 2B and Agua Vista Park [Citywide PLA] – Contract Award	**$33,018,200**	7/23/2026	$26,020,000	$6,998,200	27%			$ -	127%			690				
Chinatown Branch Library Renovation Project [Citywide PLA] – Approval of Contract Award	**$28,157,000**	7/23/2026	$21,200,000	$6,957,000	33%			$ -	133%			790				
Geary Boulevard Improvement Project - Surface Upgrades – Contract Award	**$17,591,275**	7/23/2026	$19,300,000	-$1,708,725	-9%			$ -	91%			450				
1660 Mission Health Recovery and Connection Center Project - Contract Award	**$60,766,900**	7/23/2026	$68,000,000	-$7,233,100	-11%			$ -	89%			820				
Various Locations Curb Ramps and Sub-Sidewalk Basement No. 3 – Contract Award	**$3,024,708**	9/24/2026	$4,184,679	-$1,159,971	-28%			$ -	72%			570				
Union Street Pavement Renovation and Sewer Replacement – Contract Award	**$6,000,662**	9/24/2026	$7,220,000	-$1,219,338	-17%			$ -	83%			659				
San Francisco Municipal Transportation Agency Garage Elevator Modernization - Phase 2A – Contract Award	**$4,338,000**	9/24/2026	$8,500,000	-$4,162,000	-49%			$ -	51%			1140				
Street Tree Light Detection and Ranging (LiDAR) Survey – Contract Award	**$879,800**	9/24/2026		$879,800				$ -				1460				

Contract Award Proj./Prg.	Contract Award Amt.	Award Date	Engineer's Estimate	Variance (Award - Estimate)	Variance as %	Mods Approved by PWC or Director	Mod Date(s)	*Mods as % of Award*	Award + Mods as % of Estimate	Final Cost	Final Cost % of Award	Award Term	Mod Term	Term Mod % (+/-) of Award	Final Term	Final Term % of Award
Mission SoMa Improvements and Pavement Renovation – Contract Award	**$7,897,922**	10/8/2026	$10,300,000	-$2,402,078	-23%			$ -	77%			257				
Harvey Milk Plaza Improvements Project Architecture and Engineering Professional Services – Sole Source Approval and Contract Award	**$650,000**	10/8/2026	$650,000	$0	0%			$ -	100%			860				
SOMArts Cultural Center ADA Barrier Removal - Contract Award	**$1,234,215**	10/22/2026	$1,498,978	-$264,763	-18%			$ -	82%			195				
Total	**$950,961,852**		**$952,402,980**	**-$1,441,128**	**-0.15%**	**$ 40,261,436**		**4%**	**104.08%**			13254	7455	56%		