

**PUBLIC WORKS COMMISSION
CITY AND COUNTY OF SAN FRANCISCO**

RESOLUTION NO. 2023-0064

WHEREAS, on July 23, 2021, Public Works awarded R&S Construction Management Inc. a construction contract for Various Locations No.49 Infrastructure Improvements work in the amount of \$1,392,387 with contract duration of 195 calendar days with a Notice to Proceed on November 1, 2021; and

WHEREAS, an original contingency duration amounted to 20 calendar days; and

WHEREAS, an increase of 253 calendar days to the contract duration is requested due to unforeseen delays in coordination of work with PG&E constructing a new gas main pipeline and the Bureau of Urban Forestry sidewalk replacement; and

WHEREAS, unprecedented rains and low temperature during the months of December 2022 and January 2023 also contributed to the unforeseen delays; now, therefore, be it

RESOLVED, The Commission hereby approves the increase to the construction contract duration by 253 consecutive calendar days to contract #1000015749 with R&S Construction Management Inc. for a total not to exceed 468 calendar days.

I hereby certify that the foregoing resolution was adopted by the Public Works Commission at its meeting of July 21, 2023.



Commission Affairs Manager
Public Works Commission