

**PUBLIC WORKS COMMISSION
CITY AND COUNTY OF SAN FRANCISCO**

RESOLUTION NO. 2023-0065

WHEREAS, on July 23, 2021, Public Works awarded R&S Construction Management, Inc. a construction contract for Various Locations No.51 Infrastructure Improvements in the amount of \$1,492,445.00 with contract duration of 200 calendar days with a Notice to Proceed on November 1, 2021; and


WHEREAS, an original contingency duration amounted to 20 calendar days and a contingency reserve of 133 calendar days was approved; and

WHEREAS, an increase of 28 calendar days to the contract duration is requested due to the delay of a manufacturing supply chain issue of a replacement of a high-pressure fire hydrant; and

WHEREAS, unforeseen delays in coordination of unidentified water line and gas line with PG&E and PUC Water Department for de-activation, relocation and removal; now, therefore, be it

RESOLVED, The Commission hereby approves the increase to the construction contract duration by 28 consecutive calendar days to contract #1000015027 with R&S Construction Management, Inc. for a total not to exceed 381 calendar days.

I hereby certify that the foregoing resolution was adopted by the Public Works Commission at its meeting of July 21, 2023.



Commission Affairs Manager
Public Works Commission