

**PUBLIC WORKS COMMISSION  
CITY AND COUNTY OF SAN FRANCISCO**

**RESOLUTION NO. 2023-0089**

WHEREAS, The Alemany Interchange Improvements Phase 2 Project seeks to improve pedestrian accessibility to the Alemany Farmer's Market by adding a safe and aesthetically pleasing multi-use pathway from San Bruno Avenue and across Alemany Boulevard; and

WHEREAS, The project consists of civil roadway work, landscaping work, sewer work, lighting, and traffic routing on Alemany Boulevard and San Bruno Avenue; and

WHEREAS, On May 24, 2019, the San Francisco Planning Department determined the project was exempt in (Case No. 2018-007824ENV or "CEQA Determination") finding that the project is exempt from the California Environmental Quality Act ("CEQA") under the Class 4 categorical exemption (CEQA Guidelines Section 15304); and,

WHEREAS, On October 18, 2021, San Francisco Public Works awarded Contract No. 1000023090 under DPW Order No 205,559 for the Alemany Interchange Improvements Phase 2 Project to Minerva Construction, Inc. in the amount of \$1,478,611 with a contract duration of 319 calendar days ("Contract"); and

WHEREAS, An increase of \$443,583.30 to the contract cost contingency and 348 days to the contract duration contingency is requested to enable completion of the Alemany Interchange Improvements Phase 2 Project; and


WHEREAS, The cost and duration modification approved by this action would cover unforeseen sewer conditions and PG&E service connection delays; and

WHEREAS, The CEQA Determination is on file with the Public Works Commission Affairs Manager, and may be found in the records of the Planning Department at 49 South Van Ness Avenue in San Francisco, and is incorporated herein by reference; now, therefore, be it

RESOLVED, That this Commission hereby approves an increase of \$443,583.30 to the Contract cost contingency and 348 days to the Contract duration contingency for the Alemany Interchange Improvements Phase 2 contract with Minerva Construction, Inc.; and be it

FURTHER RESOLVED, That this Commission hereby authorizes the Director of Public Works to approve future modifications to the Contract for a total contract cost of up to \$2,070,055.40 and total contract duration of up to 699 days.

*I hereby certify that the foregoing resolution was adopted by the Public Works Commission at its meeting of*



Robert Fuller, Commission Affairs Manager  
Public Works Commission