

**PUBLIC WORKS COMMISSION
CITY AND COUNTY OF SAN FRANCISCO**

RESOLUTION NO. 2024-0077

WHEREAS, on September 15, 2023, Public Works awarded R&S Construction Management, Inc. the construction Contract No. 1000030567 - Sunset Boulevard Pavement Renovation, Resolution 2023-0091, in the amount of \$7,182,186.20 and \$718,218.62 for contingency, and with 440 consecutive calendar days and 44 consecutive calendar days of contingency; and

WHEREAS, The Notice to Proceed on December 1, 2023; and

WHEREAS, During the construction performed under the original contract scope, the Department identified additional scope of work consisting of sidewalk, curb ramp, and traffic signal work; and

WHEREAS, As a result of the additional project scope, Public Works staff recommend that the Commission approve an increase in the construction contract in the amount of \$718,218.62; and

WHEREAS, As a result of the additional project scope, Public Works staff recommend that the Commission approve an increase in the contract duration in the amount of 44 consecutive calendar days; now, therefore, be it

RESOLVED, That this Commission hereby approves the construction contract value not to exceed \$8,618,623.44 (equal to the sum of the original awarded contract of \$7,182,186.20, the previously approved first 10% contingency equivalent to \$718,218.62, and the additional 10% now recommended by Department staff, which is equivalent to \$718,218.62) as well as the contract duration not to exceed 528 consecutive calendar days (equal to the sum of the original awarded contract duration of 440 consecutive calendar days, the previously approved first 10% contingency equivalent to 44 consecutive calendar days of contingency, and this additional extension of 44 consecutive calendar days).

I hereby certify that the foregoing resolution was adopted by the Public Works Commission at its meeting of September 10, 2024.



Commission Affairs Manager
Public Works Commission