

**Delegated Approvals based on Revised Delegation Policy**

The following contract awards and modifications were approved by the Director per the Public Works Commission Contract Approval Delegation Policy amended in April 2024. Additional project information can be found at: Public Works Bid Opportunities and Adopted Public Works Commission Resolutions.

Contract ID	Project Title	Request	Summary
<b>Construction</b>			
1000012553	PW Better Market Street Phase 1	Extend contract duration by 158 calendar days.	The extension was due to the following unforeseen events: <ul style="list-style-type: none"><li>• Event 1. Delay due to OCS maintenance,</li><li>• Event 2. Pause due to OCS Strike incident,</li><li>• Event 3. Holiday Moratorium 2024,</li><li>• Event 4. Traffic Signal System Delays due to underground utility conflicts,</li><li>• Event 5. Delays due to unforeseen conditions for SSB work: concurrent with Event 4.</li></ul>
1000016533	PW SFPL Main Library Fire Alarm Control	Extend contract duration by 1,003 calendar days.	Non-compensable time extension to allow time for client to complete unforeseen work to repair existing smoke control system.
<b>Professional Services</b>			
1000025105	As-Needed Civil Engineering Services No. 4	Rate escalation only	Modification is to adjust billing rates of Prime and Subconsultants pursuant to contract provision.