

**San Francisco Public Works Commission**  
**Delegated Approvals based on Revised Delegation Policy of April 2024**

**Date of Report: May 1, 2025**

The following contract awards and modifications were approved by the Director per the Public Works Commission [Contract Approval Delegation Policy](#) amended in April 2024. Additional project information can be found at: [Public Works Bid Opportunities](#) and [Adopted Public Works Commission Resolutions](#).

Contract ID	Project Title	Request	Summary
	<b>Construction</b>		
1000032190	AITC Immunization & Travel Clinic Relocation	Extend contract duration by 55 calendar days.	The non-compensable time extension associated with the revision needed for the short circuit study delay to order the electrical panelboard, one of the extended lead items, unresolved clarification to the door hardware and the security equipment to re-hang the entry door, and outstanding resolution to the design modifications needed for the Fan Filter Unit.
1000032021	Hunters Point, Central Waterfront, and Potrero Hill Area Streets Pavement Renovation and Sewer Replacement	Extend contract duration by 90 calendar days.	The extension of non-compensable time extension due to delays from a late construction start, the irrigation line conflict at Hawes St, and changes in Minnesota St grading plans.
	<b>Professional Services</b>		